
# SITE DEVELOPMENT PLAN

PREPARED FOR

# SUNFOX CAMPGROUND, LLC

15 KENYON ROAD LISBON, CONNECTICUT NOVEMBER 20, 2020

CIVIL DRAWING INDEX		
SHEET NUMBER	SHEET TITLE	
1	COVER SHEET	
2	EXISTING CONDITIONS 1 OF 2	
3	EXISTING CONDITIONS 2 OF 2	
4	SITE PLAN	
5	SITE PLAN	
6	SITE PLAN	
7	SITE PLAN	
8	CONSTRUCTION DETAILS	
9	EROSION AND SEDIMENTATION CONTROL DETAILS	
10	EROSION AND SEDIMENTATION CONTROL NARRATIVE & NOTES	
11	IMPACT ESTIMATES	



RECEIVED

SEP 28 2021

TOWN CLERKS OFFICE TOWN OF LISBON


PROPERTY OWNER: SUNFOX CAMPGROUND, LLC 15 KENYON ROAD LISBON, CONNECTICUT 06351


APPLICANT: SUNFOX CAMPGROUND, LLC 15 KENYON ROAD LISBON, CONNECTICUT 0635


ZONING DISTRICT: R-60


EXISTING USE: CAMPGROUND


PROPOSED USES: CAMPGROUND




















# EROSION AND SEDIMENTATION CONTROL NARRATIVE & NOTES

### PROJECT NARRATIVE

THIS PROJECT CONSISTS OF THE CONSTRUCTION OF THIRTY TWO CAMP SITES WITH ASSOCIATED UTILITIES AND ACCESS ROAD IN LISBON, CONNECTICUT.

THIS PROJECT REQUIRES THE FOLLOWING PERMITS: UNCAS HEALTH DISTRICT SSDS

THIS PROJECT REQUIRES THE APPROVAL OF THE FOLLOWING BOARDS/COMMISSIONS TOWN OF LISBON CONSERVATION COMMISSION TOWN OF LISBON PLANNING AND ZONING COMMISSION

# ESTIMATED CONSTRUCTION SCHEDULE

- A. INSTALL EROSION AND SEDIMENT CONTROL SYSTEMS OCTOBER 2021
- B. ROUGH GRADE SITE OCTOBER DECEMBER 2021
- C. INSTALL UTILITIES AND SEPTIC SYSTEMS MARCH JUNE 2021
- D. CONSTRUCT ROADWAY JULY 2022
- F. FINISH GRADE SITE AUGUST OCTOBER 2022

### PROJECT SEQUENCE

- A. STAKEOUT LIMIT OF DISTURBANCE.
- B. HOLD PRECONSTRUCTION MEETING.
- D. INSTALL CONSTRUCTION ENTRANCE.
- E. INSTALL TOE OF SLOPE PERIMETER FILTER (SILT FENCE OR HAYBALES) DOWN GRADIENT FROM ALL AREAS OF LAND CLEARING AND CONSTRUCTION ACTIVITY.
- F. PERFORM ALL NECESSARY CLEARING AND GRUBBING OPERATIONS.
- G. EXCAVATE ALL STUMPS LOCATED AND REMOVE TO A STOCKPILE AREA TO BE CHIPPED.
- H. STRIP AND STOCKPILE TOPSOIL IN AN APPROVED AREA AND SECURE WITH EROSION AND SEDIMENT CONTROLS.
- I. ROUGH GRADE PROPOSED ROADWAY
- J. CONSTRUCT SEPTIC SYSTEM
- K. GRADE CAMP SITES
- L. INSTALL UTILITIES
- M. INSTALL AND GRADE ROADWAY SUBBASE.
- N. INSTALL PROCESSED AGGREGATE IN CAMP SITES
- O. FINISH GRADE ROADWAY
- P. COMPLETE THE BALANCE OF SITE WORK AND STABILIZATION OF ALL OTHER DISTURBED AREAS.
- P. REMOVE TEMPORARY EROSION AND SEDIMENT CONTROLS.

- . SEVERAL OF THE ABOVE ACTIVITIES MAY BE DONE SIMULTANEOUSLY.
- THE DEVELOPMENT IS EXPECTED TO PROCEED WITH STABILIZATION OCCURRING AS GRADING PROCEEDS. DISTURBANCE IS NOT EXPECTED TO EXCEED ONE(1) ACRE AT ANY ONE TIME. A SEDIMENT TRAP, PER CT SEDIMENT AND EROSION CONTROL MANUAL, MUST BE INSTALLED IF MORE THAN ONE(1) DISTURBED ACRES WILL DISCHARGE TO DISE TARE.

# EROSION & SEDIMENT CONTROL OPERATIONS AND MAINTENANCE

- A. EROSION AND SEDIMENTATION CONTROL AND RESTORATION MEASURES SHALL CONFORM TO THE "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENTATION CONTROL", PUBLISHED BY THE CONNECTICUT COUNCL OF SOIL AND WATER CONSERVATION AND THE CONNECTICUT OFPARTMENT OF ENVIRONMENTAL PROTECTION AND TO TOWN REGULATIONS.
- B. INSTALLATION OF SEDIMENT AND EROSION CONTROLS SUCH AS HAYBALES AND SILT FENCES SHALL BE ESTABLISHED PRIOR TO COMMENCING ANY LAND DISTURBANCE ACTIVITIES.
- C. ALL STOCKPILED MATERIAL SHALL BE RINGED WITH HAYBALES OR SILT FENCES. ANY MATERIAL TO BE STOCKPILED LONGER THAN 14 DAYS SHALL BE STABILIZED WITH TEMPORARY SECDING OR JUTE NETTING.
- D. HAYBALE FILTERS OR SILT FENCE SHALL BE PLACED 5-10 FEET FROM THE TOE OF ALL CRITICAL SLOPES AS SHOWN ON THE PLAN. THESE SHALL BE CHECKED BY THE CONTRACTOR REGULARLY AND REPAIRED WHENEVER THEY FAIL TO INSURE CLEAN RUN-OFF FROM THE SITE.
- E. ADDITIONAL CONTROL MEASURES IF REQUESTED BY THE TOWN SHALL BE INSTALLED IMMEDIATELY UPON REQUEST.
- F. ALL DISTURBED AREAS SHALL BE PROTECTED WITH A MINIMUM VEGETATION COVER AS SHOWN IN ACCOMPANYING CHART.
- G. THE CONTRACTOR SHALL PLAN ALL LAND DISTURBING ACTIVITIES IN A MANNER AS TO MINIMIZE THE EXTENT OF THE DISTURBED AREAS.
- ALL EROSION AND SEDIMENT CONTROL MEASURES ARE TO BE INSPECTED AT A MINIBUN OF ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.1 INCHES OR GREATER TO DETERMINE MAINTENANCE NEEDS.
- J. ALL EROSION AND SEDIMENT CONTROL MEASURES ARE TO BE REPLACED WITHIN 24 HOURS OF AN OBSERVED FAILURE.
- K. ALL CONSTRUCTION TRAFFIC SHALL ENTER AND LEAVE BY THE DESIGNATED ENTRANCE. THIS ENTRANCE SHALL BE CONSTRUCTED OF CRUSHED STONE TO HELP FREE TIRES OF SOLD HAVEN LEAWNED THE SITE. THE CONTRACTOR SHALL INSTRUCT ALL VEHICLE DRIVERS TO CLEAN SOIL MATERIAL SPICIOR SHALL INSTRUCT ALL VEHICLE DRIVERS TO CLEAN SOIL MATERIAL SPICIOR SHALL INSTRUCT ALL VEHICLE DRIVERS TO CLEAN SOIL MATERIAL SPICIOR DIVERS OF STREETS, MICHWAYS, SOLD DUMPED OR OTHERMSE DEPOSITED ON PUBLIC STREETS, MICHWAYS, SUCRWALKS OR OTHER PUBLIC THOROUGHFARES DURING TRANSIT TO OR FROM THE SITE SHALL BE REMOVED PROMPTLY.
- D. THE CONTRACTOR HEREBY ACKNOWLEDGES HIS RESPONSIBILITY TO INSTALL SOIL EROSION AND SEDIMENTATION CONTROL MEASURES ON THIS SITE AND THAT HIS FAILURE TO INSTALL AND MAINTAIN THESE DEVICES COULD RESULT IN FINES OR SUSPENSION OF WORK BY THE CITY/TOWN.
- P. MINIMIZE OR ELIMINATE ANY UNNECESSARY LAND DISTURBANCE OR CLEARING.

## GENERAL NOTES

- ALL UTILITIES SHALL BE APPROVED BY LOCAL UTILITY COMPANIES PRIOR TO CONSTRUCTION; ALL UTILITIES SHALL BE CONSTRUCTED TO UTILITY COMPANY SPECIFICATIONS.
- 2. ALL CONSTRUCTION SHALL BE TO TOWN SPECIFICATIONS & REGULATIONS.
- NO CHANGES CAN BE MADE TO THESE PLANS WITHOUT THE DESIGN ENGINEER'S APPROVAL, FIELD CHANGES SHALL HAVE PRIOR APPROVAL OF THE ENGINEER.

ir Cross Way, Mansfield, CT 0 11 East River Drive, 1st Floor East Harford, CT 06108 5-1055 | www.chacomnanies

草草

AND SEDIMENTATION NARRATIVE & NOTES

EROSION CONTROL

DEVELOPMENT PLAN
PREPARED FOR
NOWAKOWSKI
1 KENYON ROAD
ON, CONNECTICIT

DAVID

10/2021 02/2021 15/2021

ğ - a n

DATE: 11/20/2020

SHEET 10 OF 11

SCALE: AS NOTED PROJECT: #2019160

- 6. UNDERGROUND UTILITY, STRUCTURE AND FACILITY LOCATIONS DEPICTED ON PLANS HAVE BEEN COMPILED, IN PART, FROM RECORD MAPPING SUPPLIED BY THE RESPECTIVE UTILITY COMPANIES OR GOVERNMENTAL AGENCIES, FROM PAROLE TESTIMONY, FIELD MEASUREMENTS AND FROM OTHER SOURCES. THESE LOCATIONS MUST BE CONSIDERED APPROXIMATE IN NATURE. ADDITIONALLY, OTHER SUCH FEATURES MAY EXIST ON THE SITE, THE EXISTENCE OF WHICH ARE UNKNOWN TO CHA COMPANIES. THE SIZE, LOCATION AND EXISTENCE OF ALL SUCH FEATURES MUST BE FIELD DETERMINED AND VERIFIED BY THE APPROPRIATE AUTHORITIES PRIOR TO CONSTRUCTION.
- 7. CONTACT "CALL BEFORE YOU DIG" AT 1-800-922-4455 (CT) OR CONTACT "DIG SAFE" AT 1-888-344-7233, (MA) TWO (2) WORKING DAYS PRIOR TO THE START OF ANY CONSTRUCTION ACTURY.

# SUGGESTED SEEDING MIXTURES AND PRACTICES

AREAS WHERE SEED MIX APPLIES	SEEDING MIXTURES BY WEI	GHT	RATE PER 1,000 SQ. FT.	SEEDING DATES
ALL LAWN AREAS	RED FESCUES KENTUCKY BLUEGRASS PERENNIAL RYEGRASS	45% 45% 10%	1 LBS.	APRIL 1 - JUNE 15 OR AUG. 15 - OCT. 1
ROAD CUTS, FILLS, DIVERSION DITCHES, & STORMWATER BASINS	KENTUCKY TALL FESCUE REDTOP CREEPING RED FESCUE	47% 6% 47%	0.95 LBS.	APRIL 1 - JUNE 15 OR AUG. 15 - OCT. 1
WHERE TREES ARE TO BE	RETAINED, THE SEED MIXTUR	E SHOULD	BE ADAPTED FOR SHADY	CONDITIONS.

TEMPORARY SEEDING	ANNUAL RYEGRASS OR PERENNIAL RYEGRASS	1-1/2 LBS.	WITHIN 7 DAYS AFTER SUSPENSION OF GRADING WORK

PERSON RESPONSIBLE FOR MAINTAINING CONTROL MEASURES DURING CONSTRUCTION. DAVID NOWAKOWSKI ADDRESS 15 KENYON ROAD, LISBON, CT TELEPHONE #

LOCATION	DESCRIPTION	DATE	INITIALS
			- Internation
			_
			_
			_
			_
		_	
		27.10	
OJECT DATES		DATE	INITIALS
LECT GROUNDBRI		5000	

# SEEDING SPECIFICATIONS

- A. IF GROUND HAS BEEN PREVIOUSLY MULCHED, MULCH MUST BE REMOVED OR ADDITIONAL NITROGEN MUST BE ADDED.
- B. REMOVE ALL SURFACE STONES 2" OR LARGER AS WELL AS ALL DEBRIS SUCH AS WIRE, CABLE, TREE ROOTS, PIECES OF CONCRETE, CLODS, CLUMPS, OR OTHER UNSUITABLE MATERIAL.
- D. NO MOWING IS TO BE UNDERTAKEN UNTIL THE MAJORITY OF THE VEGETATION IS AT LEAST 6" HIGH. MOWING SHOULD CUT THE TOP 1/3 OF VEGETATION. DO NOT UNDER ANY CIRCUMSTANCES CUT VEGETATION BELOW 3".
- E. DO NOT APPLY ANY FORM OF WEED CONTROL UNTIL GRASS HAS BEEN MOWED AT LEAST 4 TIMES.
- THESE SEEDING MEASURES ARE NOT TO BE USED ON SLOPES IN EXCESS OF 2:1 GRADING.
- G. PERMANENT SEEDING MEASURES ARE TO BE USED INSTEAD OF TEMPORARY SEEDING MEASURES WHERE WORK IS TO BE SUSPENDED FOR A PERIOD OF TIME LONGER THAN 1 YEAR. H. IF THERE IS NO EROSION, BUT SEED SURVIVAL IS LESS THAN 100 PLANTS PER SQUARE FOOT AFTER 4 WEEKS OF GROWTH, RE-SEED AS PLANTING SEASON ALLOWS.
- ALL DISTURBED AREAS OUTSIDE THE PAVEMENT AREA, WITHIN AND OUTSIDE THE GRAD RIGHT OF WAY, SHALL BE RESTORED IN ACCORDANCE WITH THE GITTOWN SUBDIMISION REGULATIONS.

HAYBALE SPECIFICATIONS

- ALL HAYBALES SHALL BE EITHER WIRE OR STRING BOUND. HAYBALES SHALL BE INSTALLED SO THAT BINDINGS ARE ORIENTED ALONG THE SIDE RATHER THAN ALONG THE TOP AND BOTTOM OF THE BALES TO PREVENT DETERIORATION OF THE BINDINGS.
- GAPS BETWEEN HAYBALES SHALL BE CHINKED WITH STRAW TO PREVENT WATER FROM ESCAPING BETWEEN BALES.
- HAYBALES SHOULD NEVER BE USED FOR ANY APPLICATION WHERE SEDIMENT AND EROSION PROTECTION IS REQUIRED FOR A PERIOD OF TIME LONGER THAN 3 MONTHS.
- HAYBALES SHOULD HAVE A MINIMUM WEIGHT OF 40 POUNDS AND A MAXIMUM WEIGHT OF 120 POUNDS. LINES OF HAYBALES SHOULD FOLLOW CONTOUR LINES 5-10 FEET DOWN GRADIENT FROM THE SLOPE. WHERE CONTOUR LINES CAN NOT BE FOLLOWED HAYBALES SHOULD BE STAGGERED AND PERPENDICULAR WINGS SHOULD BE PLACED AT 50 FOOT INTERVALS.
- G. HAYBALES SHOULD BE PLACED IN AN EXCAVATED TRENCH AT LEAST 4" DEEP.
- HAYBALE STAKES ARE TO BE MADE OUT OF HARDWOOD WITH A MINIMUM CROSS SECTIONAL AREA OF 1.5 SQUARE INCHES OR STEEL POSTS WITH A MINIMUM WEIGHT OF 0.5 POUNDS PER LINEAR FOOT.

## SILT FENCE SPECIFICATIONS

SYNTHETIC FILTER FABRIC SHALL BE A PERVIOUS SHEET OF PROPYLENE, NYLON, POLYESTER, ETHYLENE, OR SWILLAR FILAMENTS AND SHALL BE CERTIFIED BY THE MANUFACTURER OR SUPPLIER AS CONFORMING TO THE FOLLOWING MINIMUM REQUIREMENTS:

75 PERCENT (MIN) 2. GRAB TENSILE STRENGTH 100 POUNDS 3. ELONGATION AT FAILURE 15 PERCENT 4. MULLEN BURST STRENGTH 250 POUNDS PER SQUARE INCH 5. PUNCTURE STRENGTH

6. APPARENT OPENING SIZE 0.60mm< X <0.90mm 7. FLOW RATE 0.2 GALLONS PER SQUARE FOOT PER MINUTE

0.05 PER SECOND (MIN) 9. ULTRAVIOLET RADIATION STABILITY 70 PERCENT AFTER 500 HOURS OF EXPOSURE (MIN)

50 POUNDS

- STAKES ARE TO BE MADE OUT OF HARDWOOD WITH A MINIMUM CROSS SECTIONAL AREA OF 1.5 SQUARE INCHES OR STEEL POSTS WITH A MINIMUM WEIGHT OF 0.5 POUNDS PER LINEAR FOOT.
- TORN OR PUNCTURED GEOTEXTILES SHALL NOT BE USED.
- ON SLOPES WHERE SURFACE FLOW FOLLOWS THE SILT FENCE LINE, PERPENDICULAR SILT FENCE CHECKS SHALL BE INSTALLED AT 50 FOOT INTERVALS.
- LINES OF SILT FENCE SHOULD FOLLOW CONTOUR LINES 5–10 FEET DOWN GRADIENT FROM THE SLOPE. WHERE CONTOUR LINES CAN NOT BE FOLLOWED PERPENDICULAR WINGS SHOULD BE PLACED AT 50 FOOT INTERVALS.

